



AUDA StreetScape Update

December 9, 2009

CONSTRUCTION PROJECT UPDATE

From December 9th–December 16th, please anticipate 2–3 weather days where Cook will be unable to work.

Cook Engineering completed the street printing of the City logo at the intersection of Lincoln Way/High St on Friday, December 4th. The copper top on the monument was installed last week.

The work on the granite pavers and masonry work is delayed due to the weather. Cook Engineering continues working in the planter areas with the landscaping with the majority of the planting to occur once the weather clears. The flag pole is to be installed this week. The traffic signals and some of street lamps are scheduled to be installed this week.



Please remember that businesses are open during construction and there is public parking located on Lincoln Way near Elder's, near Depoe Bay and off E. Placer St.

Cook Engineering is approximately 2 weeks and 6 days behind schedule; 2 weeks due to design complications and 6 days due to weather events. Cook has been able to commence elements of the project sooner than the construction schedule, and still anticipates project completion December 2009.

Public meetings are being held every Tuesday at noon in front of Ffrogs at 939 Lincoln Way where questions can be addressed. The merchants and public are encouraged to attend.

More information on the Streetscape Phase 1 Project can be found online at: <http://www.auburn.ca.gov/services/PublicWorks/pwStreetScape.html>

If you have any questions regarding the project, please contact Bernie Schroeder at 530-823-4211 x 144



AUDA BOARD OF DIRECTORS

Chairman
Vice-Chair
Boardmember
Boardmember
Boardmember

Mike Holmes
Bridget Powers
Kevin Hanley
Keith Nesbitt
William Kirby

