



AUDA StreetScape Update

January 6, 2010

CONSTRUCTION PROJECT UPDATE



From January 6th—January 13th, Cook Engineering will finish the concrete and brick work at Elder's Bus Station. Cook scheduled work on the art pedestals, monuments and the fire pit to begin later this week. Work will continue on the brick pavers near Ffrogs. The landscape work continues and is scheduled to be completed within the next 2 weeks. The crosswalk lighting has arrived and is scheduled to be installed this week.

PG&E estimates the underground electric conversion has begun with the conversion from overhead to underground occurring early January with all work scheduled during the night to minimize disruption of service. PG&E estimates removing the poles the night of January 8th.

Please remember that businesses are open during construction and there is public parking located on Lincoln Way near Elder's, near Depoe Bay and off E. Placer St.

Cook Engineering is approximately 3 weeks and 3 days behind schedule; 2 weeks due to design complications and 1 week and 3 days due to weather events. Cook has been able to commence elements of the project sooner than the construction schedule. The project will be substantially complete by middle of January 2010, with a ribbon cutting ceremony scheduled in late January or early February.

Public meetings are being held every Tuesday at noon in front of Ffrogs at 939 Lincoln Way where questions can be addressed. The merchants and public are encouraged to attend.



AUDA BOARD OF DIRECTORS

Chairman
Vice-Chair
Boardmember
Boardmember
Boardmember

Mike Holmes
Bridget Powers
Kevin Hanley
Keith Nesbitt
William Kirby



Executive Director
Robert Richardson

More information on the Streetscape Phase 1 Project can be found online at:

<http://www.auburn.ca.gov/services/PublicWorks/pwStreetScape.html>

If you have any questions regarding the project, please