



AUDA StreetScape Update

December 2, 2009

CONSTRUCTION PROJECT UPDATE

From December 2nd–December 9th, please anticipate most of the construction fences will come down in anticipation of the Festival of Lights Parade. Some fencing will remain for safety reasons.

Cook Engineering crews are working 10 hour days. The living Christmas Tree was planted on Tuesday and will be decorated for the Festival of Lights Parade on December 5th. Cook Engineering continues work on the street printing. The intersection of Lincoln Wy/High St street print will be completed by Wednesday with the exception of the City of Auburn logo which is still being manufactured. The copper roof for the monument should be placed on the monument this week.



The plaza will be formed and concrete poured on Wednesday and Thursday with the granite pavers placed by the end of the week. The landscape work should begin the 2nd week of December. The traffic signals and street lights are scheduled to be installed in the middle of December.



Pacific Gas & Electric crews are completing concrete work on Lewis St and will continue concrete work Wednesday night on Lincoln Way by the alley.

Please remember that businesses are open during construction and there is public parking located on Lincoln Way near Elder's, near Depoe Bay and off E. Placer St.

Cook Engineering is approximately 2 weeks and 4 days behind schedule; 2 weeks due to design complications and 4 days due to rain events. Cook has been able to commence elements of the project sooner than the construction schedule, and still anticipates project completion December 2009.

Public meetings are being held every Tuesday at noon in front of Ffrogs at 939 Lincoln Way where questions can be addressed. The merchants and public are encouraged to attend.

More information on the Streetscape Phase 1 Project can be found online at:

<http://www.auburn.ca.gov/services/PublicWorks/pwStreetScape.html>

If you have any questions regarding the project, please contact Bernie Schroeder at 530-823-4211 x 144

AUDA BOARD OF DIRECTORS

Chairman
Vice-Chair
Boardmember
Boardmember
Boardmember

Mike Holmes
Bridget Powers
Kevin Hanley
Keith Nesbitt
William Kirby



Executive Director
Robert Richardson